



BELLINGHAM FIRE DEPARTMENT

Life Safety Division
1800 Broadway
Bellingham, WA 98225
360-778-8420

AUTOMATIC DOOR LOCKS CONFIDENCE TEST REPORT

ADDRESS: _____

BUSINESS NAME: _____

AREA COVERED BY THIS REPORT: _____

DATE: _____

GENERAL

1. All locking devices release upon actuation of the fire alarm system	Yes[<input type="checkbox"/>]	No[<input type="checkbox"/>]	N/A[<input type="checkbox"/>]
2. All locking devices release upon power failure	Yes[<input type="checkbox"/>]	No[<input type="checkbox"/>]	N/A[<input type="checkbox"/>]
3. All locking devices release upon sprinkler flow	Yes[<input type="checkbox"/>]	No[<input type="checkbox"/>]	N/A[<input type="checkbox"/>]
4. Door to roof unlocks under alarm and power failure modes	Yes[<input type="checkbox"/>]	No[<input type="checkbox"/>]	N/A[<input type="checkbox"/>]
5. All doors unlock, but stay latched	Yes[<input type="checkbox"/>]	No[<input type="checkbox"/>]	N/A[<input type="checkbox"/>]
6. All required door keys are available at the fire command center	Yes[<input type="checkbox"/>]	No[<input type="checkbox"/>]	N/A[<input type="checkbox"/>]
7. Manual override switch(es) operate and unlock exit doors	Yes[<input type="checkbox"/>]	No[<input type="checkbox"/>]	N/A[<input type="checkbox"/>]
8. Exit code sequence is clearly posted	Yes[<input type="checkbox"/>]	No[<input type="checkbox"/>]	N/A[<input type="checkbox"/>]

GENERAL COMMENTS

Problems Found: _____

Corrections Made: _____

This is to certify the door unlocking system has been inspected and tested for reliability to cover the items in this report; is consistent with manufacturer's requirements; and all corrections have been made.

Signature of tester: _____

Agency: _____

Telephone: _____