



**FIRE DEPARTMENT**

*Life Safety Division*  
1800 Broadway  
Bellingham, WA 98225  
360-676-6832

**RANGE HOOD FIRE EXTINGUISHING SYSTEMS  
CONFIDENCE TEST REPORT**

Address: \_\_\_\_\_

Business Name: \_\_\_\_\_ Date: \_\_\_\_\_

**GENERAL**

- |   |         |         |        |
|---|---------|---------|--------|
| 1. Pressure gauge indicator is in operable range.   | N/A [ ] | Yes [ ] | No [ ] |
| 2. All lead and wire seals are intact.  | N/A [ ] | Yes [ ] | No [ ] |
| 3. All system piping and mechanical tubing is properly mounted and secure.  |         | Yes [ ] | No [ ] |
| 4. All surface, duct and plenum nozzles are properly located.   |         | Yes [ ] | No [ ] |
| 5. All protective grease caps are free to move.   |         | Yes [ ] | No [ ] |
| 6. All fusible links properly located, in good condition and have current date.                                     | N/A [ ] | Yes [ ] | No [ ] |
| 7. Fusible link replaced.   | N/A [ ] | Yes [ ] | No [ ] |
| 8. System release cables are free to move and there is adequate clearance between fusible link and mechanical tube. |         | Yes [ ] | No [ ] |
| 9. Hand-held fire extinguishers have proper rating (40B:C) and have current service tag.                            |         | Yes [ ] | No [ ] |

**SYSTEM TEST**

- |   |         |        |
|---|---------|--------|
| 1. System tested from terminal link.                        | Yes [ ] | No [ ] |
| 2. System tested from remote manual pull.                   | Yes [ ] | No [ ] |
| 3. System operation disconnects fuel supply or heat source. | Yes [ ] | No [ ] |
| 4. System left in ready condition.                          | Yes [ ] | No [ ] |

**GENERAL COMMENTS**

Problems Found: \_\_\_\_\_  
 \_\_\_\_\_  
 \_\_\_\_\_

Corrections Made: \_\_\_\_\_  
 \_\_\_\_\_  
 \_\_\_\_\_

Signature of tester: \_\_\_\_\_

Agency: \_\_\_\_\_ Phone: \_\_\_\_\_

Copy Distribution:                      White – Fire Department                      Yellow – Premises                      Pink - Inspector