



BELLINGHAM FIRE DEPARTMENT

Life Safety Division
1800 Broadway
Bellingham, WA 98225
360-778-8420

FIRE DOORS AND ASSEMBLIES CONFIDENCE TEST REPORT

ADDRESS: _____

BUSINESS NAME: _____

DATE: _____ NUMBER OF DOORS/ASSEMBLIES TESTED: _____

GENERAL INSPECTION

	YES	NO	N/A
1. All release assemblies are free of wires, paint, seals, modifications or obstructions that would render them inoperative.	[]	[]	[]
2. All guides and bearings are lubricated.	[]	[]	[]
3. All chains and cables are inspected for wear or stretching.	[]	[]	[]
4. All tinclad or covered doors inspected to verify no dry rot exists.	[]	[]	[]
5. All smoke gaskets are intact.	[]	[]	[]
6. All fire resistance rating labels are readily visible.	[]	[]	[]
7. All glazed openings are fitted with one-quarter inch wired glass.	[]	[]	[]
8. All doors held in normally open position are marked with one-inch high signs reading "Fire Door—Do Not Obstruct."	[]	[]	[]

TESTING

	YES	NO	N/A
1. Upon actuation, all doors close properly.	[]	[]	[]
2. All doors close tightly and latch.	[]	[]	[]
3. All smoke detector doors operate.	[]	[]	[]
4. Electro-magnetic hold open devices release when power is disconnected.	[]	[]	[]

GENERAL COMMENTS:

Problems Found: _____

Corrections Made: _____

This is to certify the elevator fire control has been inspected and tested for reliability to cover the items in this report, is consistent with manufacturer's requirements, and all corrections have been made.

Signature of Tester: _____ Agency: _____
Phone: _____ Date: _____

Copy Distribution: White: Fire Department Yellow: Premises Pink: Inspector